

Septic Inspection Report

Date Entered: 9-1-26

To: Whom it may concern

Date: 8-31-26

Name: Greg Bodden (R)

Re: Septic System

Address: 700 Hunter PI Reno NV

1. Size of tank: 1000 gallons
2. Type: Concrete-single compartment
3. Location: Septic tank inlet lid has a concrete riser 15' at 245 degrees Southwest of porch pillar, outlet lid is 6' at 200 degrees South of inlet lid at 20" deep. See "Comments" for leach field.
4. Tank was: pumped and inspected
5. Treatment: none
6. Drain lines: have limited flow from house to tank
7. Behind tank: is firm.
8. Tank is: in good condition. Baffles are in place. Tank integrity is good.

Comments: ran 15 minutes of 30 minutes water test in leach field when water started coming back into tank. Tank was at proper level at time of test indicating slow drainage to leach field. Inlet pipe is pinched at the tank. Leach pipe runs 18' at 200 degrees Southwest of outlet lid where camera stopped due to unknown blockage. Leach field is marked with flags and paint where accessible. All information is "As of above date".

Sierra Septic Service
Scott Patton

Inspector *Ryan Robbins*
License #022552