BandBheating@att.net
775.852.0844

B&B HEATING AND AIR, LLC

1000 Bible Way, Suite 5
Reno, NV 89502

www.BandBheatingreno.com
NV License #75283

6078

DATE 10/29/2026 TIME 8:00 ☑ AM ☐ PM JOB # 26-056 PERMIT #

BILL TO Ken Goegline

STREET 5772 N white sands RD

CITY Reno, NV, 89511

PHONE (HOME) (WORK) (CELL) (775) 223-0147

REQUEST FAU/Ac change out

JOB INFO

REALTOR ESCROW / WO #

RECOMMENDATIONS

Replace Filtros every 2-3 months.

UNIT	UNIT	UNIT	UNIT
Rheem		Rheem	Rheem
R801T1005A2LUHSNAS - M#		RCFY48ZISTANMC - M#	RA14AY48AJ1NA - M#
W362615940 - S#		W372610599 - S#	W302667406 - S#

DESCRIPTION OF WORK

Remove + Dispose of furnace, coil, + condenser
Build Platform for new Drain pan, furnace stands, furnace, + coil, install new supply/Return plenums + Reconnect Duct work
Reconnect 120v power, low voltage, flue, condensate Drain, + Gas, flush lineset, Set Pad + condenser, weld up linesets + pressure Test unit, Vacuum Down system Below 500 microns 99 microns Hit, Release R454B Refrigerant, Hook up 220 volt Power + Surge Protector, Seal All Holes + Penetrations Start up + check out Equipment.
Thank you - Aaron

QTY.	MATERIALS	UNIT PRICE	AMOUNT

TOTAL MATERIALS (TAX INCLUDED)

HRS	LABOR/NAME	RATE	AMOUNT
	Aaron		
	cooper		

TOTAL LABOR

CHECK LIST

- ☐ COMPRESSOR
  - ☐ SUCTION _____ PSI
  - ☐ HEAD _____ PSI
  - ☐ VOLTS _____ AMPS
  - ☐ ELECTRICAL CONNECTIONS
  - ☐ CONTACTS TIGHT & CLEANED
  - ☐ OIL LEVEL & CONDITION
- ☐ CONDENSER COIL
  - ☐ CLEAN COIL & CHECK FIN COND.
  - ☐ ENT. _____ °F LVG. _____ °F
- ☐ REFRIGERANT
  - ☐ LEAK ☐ CHARGE
- ☐ FAN AND MOTOR
  - ☐ VOLTS _____ AMPS _____
  - ☐ ELECTRICAL CONNECTION
  - ☐ CONTACTS TIGHT & CLEAN
  - ☐ FAN PULLEYS (ADJUST BELT)
  - ☐ CHK. LUBE BEARING & MOTOR
- ☐ EVAPORATOR COIL
  - ☐ CLEAN COIL & CHECK FIN
  - ☐ ENT DB _____ °F LVG DB _____ °F
  - ☐ ENT WB _____ °F LVG WB _____ °F
- ☐ CONDENSATE AREAS
  - ☐ INSPECT & CLEAN DRAIN PAN
  - ☐ INSPECT & CLEAN DRAIN
- ☐ AIR FILTERS
  - ☐ CLEANED ☐ REPLACED
  - ☐ FILTER SIZE _____
- ☐ HEATING ASSEMBLY
  - ☐ BURNER & HEAT EXCHANGER
  - ☐ FUEL SUPPLY & PRESSURE
  - ☐ PILOT ASSEMBLY
  - ☐ FLAME ADJUSTMENT
  - ☐ PRIMARY RELAY & FLUE
  - ☐ FAN & LIMIT SWITCH OPER.
  - ☐ BLOWER ASSEMBLY
  - ☐ RV VALVE
  - ☐ STRIP HEAT
  - ☐ DEFROST CYCLE
- ☐ ELECTRICAL COMP'TS.
  - ☐ RELAYS ☐ CONTACTORS
  - ☐ OVERLOAD ☐ PRESS. SWITCH
- ☐ THERMOSTAT
  - ☐ O.K. ☐ REPLACE
  - ☐ RELOCATE

ENVIRONMENTAL CHECKLIST

CONDENSING UNIT	QTY.	TYPE/DISPOSITION
☐ RECOVERED		
☐ RECYCLED		
☐ RECLAIMED		
☐ RETURNED		
☐ DISPOSAL		
☐ DISMANTLED ☐ CHANGED OUT/REPLACES		TOTAL $

METHOD OF PAYMENT

☐ CASH ☐ CC ☐ CHECK NO.

CC NO.

EXP. DATE

I have authority to order the work outlined above which has been satisfactorily completed. I agree that Seller retains title to equipment/materials furnished until final payment is made. If payment is not made as agreed, Seller can remove said equipment/materials at Seller's expense and/or impose a 2% liquidation fee on the entire amount contained in the Seller/Buyer transaction. Any damage resulting from said removal shall not be the responsibility of Seller.

CUSTOMER SIGNATURE Paid DATE 10/29

LIMITED WARRANTY: All materials, parts and equipment are warranted by the manufacturers' or suppliers' written warranty only. All labor performed by the above named company is warranted for 30 days or as otherwise indicated in writing. The above named company makes no other warranties, express or implied, and its agents or technicians are not authorized to make such warranties on behalf of the above named company.

☐ REGULAR SERVICE ☐ WARRANTY
☐ SERVICE CONTRACT ☐ JOB/CONTRACT

TERMS

TOTAL SUMMARY

LABOR		
MATERIALS		
TRAVEL CHARGE		
CONTRACT AMT.	15,500	00
EXTRAS/DEPOSIT	1550	00
TOTAL INV.	13,950	00